Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SBRN = 12/17-18

No. ***First & Final*** (For Other Works) Date...../...../2017

29/5/2017

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. 116 Dated 24/5/17 Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Work Code: **006-17-000003**

Schedule Docket No. Head of Account: P-0190 Est.Cost: **99.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): **Drilling of Borewells, and Other Developmental Works for Providing Drinking Water Facility in Thanisandra Rachenahalli, Dasarahalli Mariyannapalya and Maestripalya and other Surrounding area in ward no. 06.**

Name of Contractor and Full Address : *M/s Executive Engineer, KRIDL, Bangalore,*

Reference to Agreement No. **BBMP/EE/BTP/WO/170/2016-17** Date: **16.01.2017**

Certified that the measurements were taken by me on 22/5/17 and recorded of Pages 351501 - 351545 of measurement Book No. 3516 and that the work is satisfactorily executed.

~~3516~~

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 22/5.....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL BBMP, Bangalore

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	
2)	Deduct amount to be held in reserve being .....percent Rs.....	
3)	" Balance	
4)	Deduct Payment:	
a)	Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....Total Amount adjusted towards cash advance recovery of	9866961-00 ~~86,73,059-00~~
b)	Payments Now made: cost store or other material supplied. recovery of amount creditable to this/other work. Amount paid on this bill Cheque / Cash.	IT- 197339-00 VAT- 394678-00 Cess- 98670-00 CBF- 9867-00 FSD- 493348-00
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7)	Net amount due to or from Contractor unadjustments items.	Adj- 1193902-00
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	Cheque
	Total amount adjusted	86,73,059-00

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL BBMP, Bangalore

(For use in the Office)

Stamp

98,66,961-00 ~~86,73,059-00~~

1193902-00

86,73,059-00

Rs: Eighty Six Lakh Seventy Three Thousand fifty nine only.

17/06

Executive Engineer

17/06.

Initials of Officer making payment

Sl. No.	Descriptions	Unit
1	Geophysical investigation of site for sinking borewell for supplying drinking water to the habitation either through the hand pump, MWS or P.W.S.S. by vertical electrical sounding by adopting venner or schlumbergers's method, including reconnaissance survey of geological formation, Geological investigation of existing ground water in vicinity, its quality, quantity & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 mtr in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personal and labour required etc (P.NO-47, I.NO-9.4, PRED 12-13 SR)	Each BW
2	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) (P.NO-47, I.NO-9.1, PRED 12-13 SR) 0 to 50 m	Rmtr
3	50 to 100 m	
4	100 to 150 m	
5	150 to 200 m	
6	200 to 250 m	
7	250 to 310 m	
8	Supplying of ISI Mark 175 mm nominal bore medium black ERW casing pipe of 5mm thick black electric resistance continous welded midle steel tube material confirming to IS 1387/!993 and manufactured from hot rolled steel skelp/stripes in random length of 4 to 7 mtr both ends threaded confirming to IS 554/1985 one end(including of all taxes) (P.NO-III, I.NO-84, PRED 12-13 SR)	Rmtr
9	Providing and fixing 250mm dia PVC pipe and as per specification and directions. (BWSSB SR 13-14, P.No.53 I.no.1 of sl.no.11.)	Rmtr
10	175 mm dia M.S. Casing cap (P.NO-III, I.NO-85, PRED 12-13 SR)	Each
11	M.S. Casing pipe collars 'C' Class (P.NO-III, I.NO-86, PRED 12-13 SR)	Each
12	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 15.000 HP 25 stage (P.NO-XXXXIII, I.NO-33, PWD SR 13-14)	No
13	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings)b50mm dia GI pipe (SR 13-14 PWD, P.No.XVII Sl.no. 509)	Rmtr
14	Providing & fixing heavy duty collar (P.NO-III, I.NO-86, PRED 12-13 SR)	
15	Supplying and drawing 3 core PVC Sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS: 8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 volts 4 sqmm of 56 strands 0.3mm dia (P.NO-535, I.NO-30 (c), BWSSB 12-13 SR)	Mtr
16	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above 6.50 HP to 15.00 HP with star delta starter (MR)	No.
17	Fabricating supplying and mounting MS box of 16 SWG suitable for floor / wall mounting, fully weather proof with provision for better hear description, (providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc,. complete box of 21600 sq cm (P.NO-530, I.NO-39 b, BWSSB SR 13-14)	Sqm
18	Providing & Fixing of clamps set and borewell cap to the pump (MR)	No's

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	11	1938.48	21323.00	11.00	21323.00	
-	-	550	315.18	173349.00	550.00	173349.00	
-	-	550	412	226600.00	550.00	226600.00	
-	-	550	458.35	252093.00	550.00	252093.00	
-	-	550	484.1	266255.00	550.00	266255.00	
-	-	550	560.32	308176.00	550.00	308176.00	
-	-	660	600.49	396323.00	660.00	396323.00	
-	-	646- 494.00	1364.75	387916- 674187.00	646- 494.00	387916- 674187.00	
-	-	143.00	1133.00	162019.00	143.00	162019.00	
-	-	11	103.00	1133.00	11.00	1133.00	
-	-	85	154.50	13133.00	85.00	13133.00	
-	-	11	75541.17	830953.00	11.00	830953.00	
		2860.00	340.26	973144.00	2860.00	973144.00	
		506- 505.00	159.00	80454- 80295.00	506- 505.00	80454- 80295.00	
		5500.00	164.29	903595.00	5500.00	903595.00	
		11.00	14800.00	162800.00	11.00	162800.00	
		242000.00	0.34	82280.00	242000.00	82280.00	
		11.00	690.00	7590.00	11.00	7590.00	

19	Supplying & delivery of brand new best make non return valve of size 50mm as per IS: 778/84 with latest amendments with ISI mark (50mm Gate wheel Valve. (PWD SR 13-14, P.NO.XXIV, Sl.no, 673)	No's
20	Supplying and delivery of brand new best make Gate Valve of size 50mm as per IS: 778/84 with latest amendments with ISI mark . 50mm Gate Valve for distributer pipeline. 50mm dia (PWD SR 13-14, P.NO.XXIV, Sl.no, 659)	No's
21	Providing and fixing of 50mm GI bend to motor (PWD SR 13-14, P.NO.XXXVIII GI FITTINGS TABLE)	No's
22	Providing and fixing of 50mm GI Nipple to motor (PWD SR 13-14, P.NO.XXXVIII GI FITTINGS TABLE)	No's
23	Providing and fixing of 50mm GI union to the motor ((PWD SR 13-14, P.NO.XXXVIII GI FITTINGS TABLE)	No's
24	Labour Charges for end connection (MR)	No's
25	Labour charges for erection of new /repaired submersible pumpset along with GI pipes (32/50mm) cable (new submersible pumpset if required will be supplied by the department free of cost and released pump set should be handed over to department) including transportation (each length = 6.00m) (P.No - 564, I.No - 3, BWSSB SR 13-14)	Per length
26	Erection of combined panel board meter board with all necessary materials and labour including providing CC 1:3:6 foundation bed etc,. Complete for basement out door type. (MR)	No's
27	Supplying and fixing miniature circuit breakers/isolators in existing MCB distribution boards using necessary fixing materials and wiring complete as required, 40 to 63 Amps DP (P.NO - 526, I.NO - 13D (a), BWSSB SR 13-14)	No's
28	Supplying and laying of L.T.U.G Cable having aluminiumconductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554) (P.NO - 553, I.NO - 10 (d), BWSSB SR 13-14)	Mtr
29	Digging of trenches of 0.6mm x 0.50 Mtrs wide refilling the trench to the required ground level and consolidating etc,. Complete sutting road surfaces (P.NO - 554, I.NO - 12 (b), BWSSB SR 13-14)	Mtr
30	Supplying and fixing Class-A GI Pipe on pole/ wall/drain crossing with necessary clamping arrangements for UG Cable of 1.1 KV class 40mm (P.NO - 555, I.NO - 15 (b), BWSSB SR 13-14)	Mtr
31	Supplying and fixing wiring earth electrode for grounding conduits, IC cutouts and other equipments on the meter board using 40mm dia 2.90 mm thick GI pipe 2.5 mtr long buried in a pit,/ the pit should be filled with equal proportion of salt and charocal 150 mm alround the pipe to complete depth the connections from the pipe to the conduit etc,. is to be established though GI wire of size as per ISI specification 7.3.3 of ISI 732 using 12mm dia boalts, nuts washers and checknuts etc,. the pipe shall have 16 through holes of 122mm dia (P.NO - 552, I.NO - 7 , BWSSB SR 13-14)	No's
32	Supply and fixing LT cast iron pot heads suitable for 1.1 KV class 16 sqmmUG cable filled with necessary bitumen/ insulating compound complete with terminals, clamps, bolts nuts and washers etc, (P.NO - 555, I.NO - 16 (b) , BWSSB SR 13-14)	No's
33	Supplying shunt capacitor's confirming to IS 2834, 3phase 400/440 volts grade for power factor improvement of roating machinery capacitor in KVAR rating No's. (MR)	No's
34	Providing and fixing Gun Metal Gate wheel valve confirming to IS specification of approved make as per direction including all lead and lift etc,. Complete. 50mm dia (P.NO - 103, I.NO - 13.79.6, PWD SR 13-14)	No's
35	Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides with planks made out on not more than 2 pieces and fixing the same to wall using tapered inverted wooden plugs screws etc., Size 20 x 20 x 2.5 inches (P.NO - 521, I.NO - 2 (f), BWSSB SR 13-14)	No's
36	Labour Charges of lifting of non functioning submersible Pump set along with cable and GI Pipes (BWSSB SR 14-15, P-558 I-1(i)	Each Length
37	Transportation of pumping machineries (**P. 56 / I. 10.3.19) PRED SR (2012-13)**	Each
38	Rewinding of Submersible Pump Sets (BWSSB SR 14-15 P-58 I-A) 10 HP	No
39	(BWSSB SR 14-15 P-58 I-A) 7.5 HP	No.
40	(BWSSB SR 14-15 P-58 I-A) 12.5 HP	No.
41	(BWSSB SR 14-15 P-58 I-A) 15.0 HP	No.
42	Pump Bowls (BWSSB SR 14-15 P-58 I-B)	No.
43	Intermediate Piece (I.P) With IP Leaded Bronxe bush (BWSSB SR 14-15 P-58 I-B2)	No.
44	Upper Flange **(BWSSB SR 14-15 P-59 I-C3)**	No.
45	Lower Housing **(BWSSB SR 14-15 P-59 I-C4)**	No.
46	Guide vane **(BWSSB SR 14-15 P-58 I-B5)**	No.
47	Impeller Shell moulded with aluminium Bronze) (BWSSB SR 14-15 P-58 I-B6)	No.
48	Discharge outlet (D.O) Bearing D.O Steel Bush **P. (BWSSB SR 14-15 P-58 I-B7)**	No.

		33.00	1696.00	55968.00	33.00	55968.00	
		33.00	1213.70	40052.00	33.00	40052.00	
		33.00	232.14	7661.00	33.00	7661.00	
		33.00	110.56	3648.00	33.00	3648.00	
		33.00	237.12	7825.00	33.00	7825.00	
		11.00	400.00	4400.00	11.00	4400.00	
		550.00	90.64	49852.00	550.00	49852.00	
		11.00	475.00	5225.00	11.00	5225.00	
		11.00	906.40	9970.00	11.00	9970.00	
		209.00	169.95	35520.00	209.00	35520.00	
		209.00	56.65	11840.00	209.00	11840.00	
		44.00	294.58	12962.00	44.00	12962.00	
		11.00	1699.50	18695.00	11.00	18695.00	
		11.00	271.92	2991.00	11.00	2991.00	
		11.00	1350.00	14850.00	11.00	14850.00	
		33.00	1515.80	50021.00	33.00	50021.00	
		11.00	311.58	3427.00	11.00	3427.00	
		45	109.00	4905.00	45.00	4905.00	
		45	900.00	40500.00	45.00	40500.00	
		5	4785.00	23925.00	5.00	23925.00	
		10	3822	38220.00	10.00	38220.00	
		10	5885	58850.00	10.00	58850.00	
		20	5800	116000.00	20.00	116000.00	
		400	308.00	123200.00	400.00	123200.00	
		45	715.00	32175.00	45.00	32175.00	
		45	330.00	14850.00	45.00	14850.00	
		45	539.00	24255.00	45.00	24255.00	
		200	192.50	38500.00	200.00	38500.00	
		45	264.00	11880.00	45.00	11880.00	
		65	522.50	33963.00	65.00	33963.00	

49	Pump shaft made out of stainless steel Centreless ground with key way (upto 8 stages) **(BWSSB SR 14-15 P-58 I-B10)**	No.
50	Pump Couping (Stainless Steel) (BWSSB SR 14-15 P-58 I-B12)	No.
51	Stud and Nuts (BWSSB SR 14-15 P-59 I-C8)	Each
52	Motor Base With Pin (BWSSB SR 14-15 P-59 I-C11)	Each
53	Starter (with one year Guarantee) **P No. 55 / I No. 10.3.3 PRED SR (2012-13)**	No.
54	Rotor (with one year Guarantee) **P No. 55 / I No. 10.3.6) PRED SR (2012-13)**	No.
55	Carbon Housing **P. No. 56 / I No.10.3.12 PRED SR (2012-13)**	No.
56	Thrust bearing block assembly complete with Segment bearing pad.**P. No. 55 / I No.10.3.13 PRED SR (2012-13)**	No.
57	Oil Seal **P. No. 54 / I No.10.2.3 PRED SR (2012-13)**	No.
58	Oil Seal Steel Bush **P. No. 54 / I No. 10.2.4 PRED SR (2012-13)**	No.
59	D.O Bearing P. No. 44 / I No. 10.2.7 PRED SR (2012-13)	No.
60	Steel Bush **P. No.55 / I No. 10.2.9 PRED SR (2012-13)**	No.
61	Allen Screw P. No.44 / I No. 10.2.9 RDPR SR (2012-13)	No.
62	Pump Key (Stainless Steel) P. No. 45 / I No. 10.2.11 RDED SR (2012-13)	No.
63	Non – return valve (NRV) assembly complete with rubber 'O' Ring **P. No. 55 / I No. 10.2.14 PRED SR (2012-13)**	No.
64	Cable Guard **P. No. 55 / I No. 10.2.15 PRED SR (2012-13)**	No.
65	Strainer P. No. 45 / I No. 10.2.15 RDED SR (2012-13)	No.
66	Brass Filter **P. No. 55 / I No. 10.2.17 PRED SR (2012-13)**	No.
67	Labour Chargesw (Over Hauling Only) P. No. 45 / I No. 10.2.18 PRED SR (2012-13)	No.
68	Re-erection charges of pumping machineries including overhauling and pointing **P. No. 56 / I No. 10.3.20 PRED SR (2012-13)**	Each
69	Lock Ring P. No. 45 / I No. 10.3.11 PREC SR (2012-13)	Each
70	a) Carbon Housing P. No. 46 / I No. 10.3.12 APRDED SR (2012-13)	Each
71	Top Carbon/Ferrodo padding P. No. 46 / I No. 10.3.12 APRDED SR (2012-13)	Each
72	Bearing (Gunmetal) Centrifugal) Cast Aluminium Bronxe, Beaing bush P. No. 46 / I No. 10.3.16 APRDED SR (2012-13)	Each
73	Circillps P. No. 45 / I No. 10.3.17 PREC SR (2012-13)	Each
74	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above 6.50 HP to 15.00 HP with star delta starter (MR)	No.
75	Fabricating supplying and mounting MS box of 16 SWG suitable for floor / wall mounting, fully weather proof with provision for better hear description, (providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc,. complete box of 21600 sq cm (P.NO-530, I.NO-39 b, BWSSB SR 13-14)	Sqm
76	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 Volts. P. No. 49/ I No. 29-b(1) **4 Sqm mm of 56 strands 0.3mm dia Group - A KPWD Electrical SR 2010-11**	Mtr
77	Supplying and fixing miniature circuit breakers/isolators in existing MCB distribution boards using necessary fixing materials and wiring complete as required, 40 to 63 Amps DP (P.NO - 526, I.NO - 13D (a), BWSSB SR 13-14)	No's

		35	660.00	23100.00	35.00	23100.00	
		45	341.00	15345.00	45.00	15345.00	
		200	88.00	17600.00	200.00	17600.00	
		25	407.00	10175.00	25.00	10175.00	
		20	5050.00	101000.00	20.00	101000.00	
		30	4700.00	141000.00	30.00	141000.00	
		45	475.00	21375.00	45.00	21375.00	
		45	1150.00	51750.00	45.00	51750.00	
		45	125.00	5625.00	45.00	5625.00	
		45	150.00	6750.00	45.00	6750.00	
		65	285.00	18525.00	65.00	18525.00	
		325	150.00	48750.00	325.00	48750.00	
		200	25.00	5000.00	200.00	5000.00	
		35	125.00	4375.00	35.00	4375.00	
		25	1350.00	33750.00	25.00	33750.00	
		45	150.00	6750.00	45.00	6750.00	
		45	150.00	6750.00	45.00	6750.00	
		45	250.00	11250.00	45.00	11250.00	
		45	556.00	25020.00	45.00	25020.00	
		40	950.00	38000.00	40.00	38000.00	
		60	85.00	5100.00	60.00	5100.00	
		40	475.00	19000.00	40.00	19000.00	
		40	150.00	6000.00	40.00	6000.00	
		40	400.00	16000.00	40.00	16000.00	
		90	50.00	4500.00	90.00	4500.00	
		15	14800.00	222000.00	15.00	222000.00	
		330000.00	0.34	112200.00	330000.00	112200.00	
		1200.00	185.00	222000.00	1200.00	222000.00	
		25.00	906.40	22660.00	25.00	22660.00	

78	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc., complete.... **P No. 32/I No 3b KPWD Electrical SR 2010-11**	No.
79	Supplying & delivery of brand new best make non return valve of size 50mm as per IS: 778/84 with latest amendments with ISI mark (50mm Gate wheel Valve. (PWD SR 2015-16, P.NO.XXIV, Sl.no, 673)	No's
80	Providing and fixing of 50mm GI bend to motor (PWD SR 2015-16, P.NO.XXXVIII GI FITTINGS TABLE)	No's
81	Providing and fixing of 50mm GI Nipple to motor (PWD SR 2015-16, P.NO.XXXVIII GI FITTINGS TABLE)	No's
82	Providing and fixing of 50mm GI union to the motor ((PWD SR 2015-16, P.NO.XXXVIII GI FITTINGS TABLE)	No's
83	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 5, I.NO - 2.4, PWD SR 15-16)	Cum
84	Providing and installing at site of work 75mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.NO - 102, I.NO - 13.73.1, PWD SR 15-16)	Mtr
85	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications (P.NO - 6, I.NO - 2.11, PWD SR 15-16)	Cum
86	KSRB 13.6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) **50mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No. KBS 13.2.6/13.3 **P. 97 / I.13.37 PWD SR - 2015-16**	Each
87	Threading of GI Pipes 50mm Dia P. No. 15 / I No.3.11.6 PRED SR (2012-13)	No.
88	Supply of Drinking Water through water tankers of Capacity 6000 Liters and Hiring of Water Tanker Hiring of Tractor 40HP including cost of warer and Engaging Heavy Mazdoor to deliver water including cost of fuel lubricants men and machinary etc. complete including	Load
89	For BESCOM Charges	
	For Meter Deposit (Receipts Attached to File)	
	For Meter Charges (Receipts Attached to File)	
	Grand Total	
	Add 8% KRIDL Charges	
	Add 1% Labour Cess	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

		45.00	150.00	6750.00	45.00	6750.00	
		60.00	1600.00	96000.00	60.00	96000.00	
		45.00	219.00	9855.00	45.00	9855.00	
		45.00	104.30	4694.00	45.00	4694.00	
		45.00	223.70	10067.00	45.00	10067.00	
		506.25	283.02	143279.00	506.25	143279.00	
		1500.00	366.76	550140.00	1500.00	550140.00	
		506.25	76.32	38637.00	506.25	38637.00	
		10	2120.00	21200.00	10.00	21200.00	
		1750.00	25.00	43750.00	1750.00	43750.00	
		857.00	452.00	387364.00	857.00	387364.00	
		9.00	5920.00	53280.00	9.00	53280.00	
		9.00	4389.00	39501.00	9.00	39501.00	
				9057245.00	9052257	9057245.00	
				724580.00	724181	724580.00	
				90572.00	90523	90572.00	
				9872397.00		9872397.00	

98.66.961-

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24